

ID	Task Name	Start	Finish	Duration	5/20	June 2018	6/3	6/17	July 2018	7/1	7/15	August 2018	7/29	8/12
1	Design (A&E to DSA Approval)	Wed 5/30/18	Thu 5/31/18	1 day										
5	Relocatable Buildings (Manufacturing to Delivery)	Thu 5/31/18	Mon 7/9/18	39 days										
8	Bid Process	Wed 5/23/18	Tue 6/12/18	20 days										
19	Board Meetings (Info/Award)	Tue 6/12/18	Thu 6/14/18	2 days										
26	Construction (Site Work & Building Delivery/Assembly)	Mon 6/18/18	Sun 8/12/18	55 days										

Project: Relocatable Bldgs. CHE & CHW 1718-112
Tentative Project Schedule
Date: Thu 5/31/18