

ID	Task Name	Start	Finish	Duration	June 2018														July 2018														August 2018																			
					20	22	24	26	28	30	1	3	5	7	9	11	13	15	17	19	21	23	25	27	29	1	3	5	7	9	11	13	15	17	19	21	23	25	27	29	31	2	4	6	8	10	12	14	16	18	20	
1	Design (A&E to DSA Approval)	Wed 5/30/18	Thu 5/31/18	1 day																																																
5	Relocatable Buildings (Manufacturing to Delivery)	Thu 5/31/18	Mon 7/9/18	39 days																																																
8	Bid Process	Wed 5/23/18	Tue 6/12/18	20 days																																																
19	Board Meetings (Info/Award)	Tue 6/12/18	Thu 6/14/18	2 days																																																
26	Construction (Site Work & Building Delivery/Assembly)	Mon 6/18/18	Sun 8/12/18	55 days																																																